



Government of West Bengal
Irrigation & Waterways Department
Jalasampad Bhavan, 1st Floor, Salt Lake City, Kolkata 700091,

DS-I
to be uploaded in
e-file o/c
B

Record of discussion of the review meeting taken by the Secretary in connection with the ongoing Rehabilitation work of Durgapur Barrage held on 24.03.2022 at Jalasampad Bhawan, Salt Lake City, Kolkata – 91.

The meeting started at 12.00 noon in the chamber of the Secretary, I&WD. The list of the officials of the department and the representatives of Bridge & Roof, present in the meeting, is at Annexure-I.

At the outset the Secretary, I&WD expressed his concern on the poor progress of the rehabilitation work. Various issues relating to poor progress of Durgapur Barrage rehabilitation works, being executed by Bridge & Roof Ltd were discussed at length. The issues discussed and the decisions taken thereof are stated below.

1. The Executive Engineer/ Damodar Head Works Division appraised that the progress of work is hampering badly due to want of sheet piles at site.
Representative of Bridge & Roof Co. (India) Ltd. informed that remaining quantity of sheet pile will be made available at site by third week of April, 2022.
2. Executive Engineer, Damodar Head Works Division also informed that non availability of reinforcement steel in adequate amount at the site, particularly of diameter 12mm, is affecting the work progress badly. Chief Engineer (West) also expressed his concern in this regard.
Representative of Bridge & Roof Co. (India) Ltd. informed that reinforcement of brand SAIL will be made available at site by 15th April 2022 in sufficient quantity for completing the balance work.
3. Executive Engineer, Damodar Head Works Division informed the house regarding the shortage of filter material (Item No. 21 of BoQ), Grade II aggregate (53 – 22.4 mm), to be laid beneath the cement concrete block at downstream of sheet pile line. This shortage is delaying the progress of work.

Representatives of Bridge & Roof Co. (India) Ltd. confirmed to make it available at site in the 1st week of April 2022.

4. Executive Engineer, Damodar Head Works Division again informed the house regarding the shortage of sand at site. On this issue Joint Secretary (Works), I & W Department requested Bridge & Roof Co. (India) Ltd. to contact WBMTDCL for uninterrupted supply of sand at site. Representative of Bridge & Roof Co. (India) Ltd. ensured that there will not be any shortage of sand at site and they agreed to contact WBMTDCL to ensure uninterrupted sand supply at site.
5. Executive Engineer, Damodar Head Works Division raised the issue of frequent break down of batching plant/ concrete pump and availability of insufficient no. of concrete miller at site on casting dates causing prolonged delay in concrete casting, sometimes up to late night. Representatives of Bridge & Roof Co. (India) Ltd. instructed their Site-in-Charge (Resident Manager) to take care of machineries to avoid break down and to minimize delay in concrete casting.
6. Executive Engineer, Damodar Head Works Division raised the concern of safety of officials of I&WD and Bridge & Roof, labours engaged for due to insufficient arrangement of light at site.
Representative of Bridge & Roof Co. (India) Ltd. again instructed site-in-charge (Resident Manager) to look into the matter and make sufficient arrangement of light at site.
7. Executive Engineer, Damodar Head Works Division informed the house that due to prolonged storing of a large no. of cement concrete blocks over a piece of land at right side and downstream of Durgapur Barrage, the ongoing landscaping scheme of Durgapur Barrage, being implemented through WBFDCCL could not make targeted progress.
Representative of Bridge & Roof Co. (India) Ltd. informed that all the stored cement concrete blocks will be removed by third week of April 2022.
8. Chief Engineer (West) expressed his concerned on the poor progress of driving of sheet pile and requested Bridge & Roof Co. (India) Ltd. to complete the driving sheet pile before ensuing monsoon (on or before 31st May 2022).


[Amit Roy] 7/4/22

Secretary to the
Government of West Bengal
Irrigation & Waterways Department

O/C

Memo No. 12 - IB
IW-14011/211/2019-SECTION(IW)-Dept. of IW

Dated: 07.04.2022

Copy forwarded for necessary action to:

1. Senior P.A to the Principal Secretary, Irrigation & Waterways Department 1st floor, Jalasampad Bhavan, Salt Lake, Kolkata- 91.

Roy 7/4/22

[Amit Roy]

Secretary to the
Government of West Bengal
Irrigation & Waterways Department

Memo No. 12/1(3) - IB
IW-14011/211/2019-SECTION(IW)-Dept. of IW

Dated: 07.04.2022

Copy forwarded for necessary action to:

1. Chief Engineer (West),
Irrigation & Waterways Directorate,
Kanainatsal, Dist: Purba Bardhaman,
Pin -713103.
2. Chief Engineer (Mechanical & Electrical),
Irrigation & Waterways Directorate,
2nd floor, Jalasampad Bhavan,
Salt Lake, Kolkata-91
3. Sri S.K. Sardar
Chairman & Managing Director,
Bridge & Roof Co(I) Ltd
2/1 Russel Street,
4th Floor, Kankaria Centre, Kolkata-71

O/C

Roy 7/4/22

[Amit Roy]

Secretary to the
Government of West Bengal
Irrigation & Waterways Department