



GOVERNMENT OF WEST BENGAL
OFFICE OF THE EX. ENGINEER
BURDWAN INV & PLN DIVISION, I & WD
PURTABHAVAN , BURDWAN.

Notice inviting Quotation No. 03 /BIP Division/2016-17

Sealed quotation in plain paper from willing bonafide agencies / suppliers are invited by the undersigned for the work as per attached list inclusive of all individual charges, taxes etc, complete.

The rate should be quoted in quotation both in figures and words.

1.	Last date and time of receipt of application of quotation papers :-	25.05.16 upto 16 Hrs.
2.	Last date and time of issue of quotation papers :-	26.05.16 upto 16 Hrs.
3.	Last date and time of receipt of quotation papers :-	27.05.16 upto 15 Hrs.,
4.	Date and time of opening of quotation papers :-	27.05.16 At 15.30 Hrs.,

Accepting authority does not bind himself to accept the lowest or any other quotation and reserve to himself the right to reject any or all the quotations without assigning any reason.

Time allowed for completion of work **15 (fifteen) Days**

The successful quotationer will have to complete the entire work within the stipulated time from the date of commencement. The quality of supplied materials has to be approved by the Engineer-in-Charge prior to supply and if any, objection is raised the contract will be terminated without showing any reason.

The Quotationers whose quotation will be accepted, will have to execute formal tender in original and duplicate in W.B.F. No. 2911/2911 (i)/2911 (ii)/2908.

Before offering quotations, the intending quotationer should thoroughly verified himself with the proposed work by local inspection and all other relevant factors should be taken into consideration. Before quoting rates as no claim what-so-ever on any of the amounts will entertained after works.

The rate quoted by the quotationer should include West Bengal Sales Tax, other taxes taxable under rules.

All other normal terms and conditions of standard N.I.T. will also be applicable. Payment will be made as per availability of fund in the appropriate head.

Executive Engineer
Burdwan Inv & Pln Divn

Memo No. 268/1(5)

Dated: - 18.05.2016

Copy forwarded for information and circulation to:-

1. The Chief Engineer –West, I & WD , Sadhanpur , Burdwan
2. The S. E & P.A. To the Chief Engineer – West, I & WD, Sadhanpur , Burdwan
3. The Superintending Engineer, Damodar Irrigation Circle, Kanainatsal, Burdwan.
4. The Superintending Engineer, I.P circle – II, I & WD, Kolkata
5. The Executive Engineer, Damodar Survey Investigation Division, I & WD, Kolkata.

Executive Engineer
Burdwan Inv & Pln Divn

NOTICE INVITING QUOTATION NO. - 03/BIP Division/2016-17

Schedule for the Work:- Supply and installation of "Room Container" having a size of 1.52 m X1.22m X 2.13m (5' X 4' X 7') for using as Bathroom cum toilet of sand check post at Bajesalpur in Borsul (Burdwan –II block) in the district of Burdwan under Burdwan Inv & Planning Division.

Sl. No.	Description of Items	Qty.	Unit	Total Amount (Rs.)
1.	<p>Supplying and installation of room container having a size of 1.52 m X1.22m X 2.13m (5' X 4' X 7')having the base made of 100mm X 100mm 1/A hollow steel pipe in four sides and one in the long direction and 50mm X 50mm 1/A hollow steel pipe @ 300mm c/c in short direction and the entire base to be fixed with 1.2 mm vinyl flooring over 18mm commercial ply board and the walls and roof to be fitted with 1.2mm thick steel plate and the inside to be fitted with 50mm thermocal and 6mm pre laminated board with all necessary screws adhesive, bolts, wires etc. and as per direction of Engineer-in-Charge. The cost includes all costs of electrical wiring including one no exhaust fan, 1 no tube lights at inside and 1 no at outside with all fittings fixing etc complete. The room to be fitted with W.C., Wash Basin, Urinal etc including supply fitting fixing of approved quality 500 ltr capacity Polythene water tank at the roof of the room with all plumbing works of the bathroom complete as per direction of Engineer-in-Charge. One skylight having dimension 2'X 1.5' and a door of dimension 2.5'widthX 6' ht to be provided as will be directed by the Engineer in charge. One no 3' dia well having 12' depth to be provided at the side of the container which will be used as septic tank cum soak pit and the same to be connected with the W.C. and outlet of the bathroom with proper pipes including all fittings.</p> <p>The entire outside wall of the container to be painted with approved quality two(2) coats of primer with two(2) coats of approved quality paints as per direction of Engineer-in-Charge. The container will be placed by making compacted leveled surface and 3" BFS over it and will be extended 1.25mt in each direction beyond the container area The cost includes all materials, labour, carriage , loading and unloading, placing , all taxes etc complete.</p>	1	No.	

Sd/- EE/ BIP Divn