

**Office of the Superintending Engineer
North Irrigation Circle-II
Irrigation & Waterways Directorate**

1st CORRIGENDUM

Memo No: 1119

Date: 27.09.2022

e-NIT No: WBIW/SE/NIC-II/NIT- 9(e)/2022-23

The following changes have been made in connection with the **Work under Sl. No. 7 (e-Tender ID- 2022_IWD_407661_7)** of the above noted e-NIT.

1. “Time allowed for completion” for the Work under Sl. No. 7 of the above eNIT have been changed as below:

Reference	Time allowed for completion (In English Calendar days) (will be read as)	Time allowed for completion (In English Calendar days) (in lieu of)
Page No.-8 of e-NIT, List of Works (For Works Sl. No. 7), (Column-6)	593 days	958 days

2. “Source of Fund” for the Work under Sl. No. 7 of the above eNIT has been changed as below:

Reference	Source of Fund (will be read as)	Source of Fund (in lieu of)
Page No.-8 of e-NIT, List of Works (For Works Sl. No. 7), (Column-7)	Deposit Work	SDS

3. “Physical Milestones” for the Work under Sl. No. 7 of the above eNIT has been changed as below:

Reference	Physical Milestones’ for completion of each work within stipulated time (Refer to Clause 19 of the General Terms & Conditions) (will be read as)				Physical Milestones’ for completion of each work within stipulated time (Refer to Clause 19 of the General Terms & Conditions) (in lieu of)			
	Sl.No.	Percentage of Time allowed (from date of commencement)	Physical progress of the whole work (in %)	Amount to be withheld in case of non achievement of milestone	Sl.No.	Percentage of Time allowed (from date of commencement)	Physical progress of the whole work (in %)	Amount to be withheld in case of non achievement of milestone
Page No.-8 of e-NIT, List of Works (For Works Sl. No. 7), (Column-9)	1	25%	27%	As per clause-2 of WBF No. 2911(ii)	1	25%	27%	As per clause-2 of WBF No. 2911(ii)
	2	50%	43%		2	50%	43%	
	3	75%	58%		3	75%	63%	
	4	100%	100%		4	100%	100%	

4. "Bar Chart" for the Work under SI. No. 7 of the above eNIT has been changed. The modified Bar chart is attached herein under.

BAR CHART																		
Name of work : "Restoration work on R/B of river Ganga for a length of 550.00 M (from Ch. 14955 M to Ch. 15505 M of D/s of Farakka Barrage) in Ward no. 17 & 16, under Dhulian Municipality, P.S.-Samserganj, Dist-Murshidabad".																		
e-Tender No- WBIW/SE/NIC-II/NIT-9(e)/2022-23, SI. No.- 7																		
Total Construction Period-593 days																		
DAYS (Total days 593)	1st Nov' 22 to 30 Nov' 22 (30 days)	1st Dec' 22 to 31 Dec' 22 (31 days)	1st Jan' 23 to 31 Jan' 23 (31 days)	1st Feb' 23 to 28 Feb' 23 (28 days)	1st Mar' 23 to 31 Mar' 23 (31 days)	1st Apr' 23 to 30 Apr' 23 (30 days)	1st May' 23 to 30 May' 23 (31 days)	1st Jun' 23 to 15 Jun' 23 (15 days)	16th Jun' 23 to 31st Oct' 23	1st Nov' 23 to 30 Nov' 23 (30 days)	1st Dec' 23 to 31 Dec' 23 (31 days)	1st Jan' 24 to 31 Jan' 24 (31 days)	1st Feb' 24 to 29 Feb' 24 (29 days)	1st Mar' 24 to 31 Mar' 24 (31 days)	1st Apr' 24 to 30 Apr' 24 (30 days)	1st May' 24 to 30 May' 24 (31 days)	1st Jun' 24 to 15 Jun' 24 (15 days)	
ACTIVITIES	Scour hole filling along with Darma Mat Laying Supply & Dumping Nylon crate 1m x 1 m x 1 m (filled up with earth filled poly bag). (Item No. 1, 2 & 7)																	
	Laying Toe wall Toe Sausage over woven geotextile filter (Item No. 10, 11, 12, 14, 15 & 16)																	
	Apron Laying a) Apron by Nylon crates of size 1m x 1 m x 0.600 encased with 13 nos. earth filled HDPE bags. (Item No. 3 & 4)																	
	Slope pitching Pitching by Nylon crates of size 1m x 1 m x 0.400 encased with 15 nos. earth filled HDPE bags (for Ganga Padma) and boulder pitching. (Item No. 5, 6 & 13)																	
									Work suspended due to high water level									

Sd/-
Sub-Divisional Officer,
Jangipur Irrigation Sub- Division No. II,
Aurangabad, Murshidabad.

Sd/-
Executive Engineer,
Ganga Ann Erosion Division No.-I
Raghunathganj, Murshidabad.

Sd/-
Superintending Engineer
North Irrigation Circle - II
Berhampore, Murshidabad.

The critical dates for all the works serials of the above noted eNIT are hereby extended due to corrigendum made in the above eNIT. The new dates are mentioned below :-

Works Sl. No.	Activity	Date & Time (Will be read as)	Date & Time (In lieu of)
1	e-tender Publishing Date in Newspaper	Remain unchanged	19.09.2022 at 10.30 Hrs
2	Document Download start date	Remain unchanged	19.09.2022 from 11.00 Hrs
3	Pre-bid Meeting to be held at the office of Tender Inviting Authority	Remain unchanged	22.09.2022 at 12.00 Hrs
4	Bid submission start date	Remain unchanged	22.09.2022 from 16.00 Hrs
5	Document Download end date & bid submission end date	19.10.2022 upto 17.00 Hrs	12.10.2022 upto 17.00 Hrs
6	Bid submission end date	19.10.2022 upto 17.00 Hrs	12.10.2022 upto 17.00 Hrs
7	Technical Bid opening date	20.10.2022 at 14.00 Hrs	13.10.2022 at 14.00 Hrs
8	Technical Bid opening Summary sheet (TBO) containing Preliminary Technical Bid Evaluation Summary uploading date	To be suitably decided by TIA	To be suitably decided by TIA
9	Uploading of final summary sheet of Technically qualified bidders or Technical Bid Evaluation Sheet (TBE)	To be decided by the TIA with clear 4 working days for disposal of complaints and obtaining decision of appellate authority.	To be decided by the TIA with clear 4 working days for disposal of complaints and obtaining decision of appellate authority.
10	Financial Bid opening date	To be suitably decided by TIA	To be suitably decided by TIA
11	Uploading of Financial Bid evaluation sheet (FBE)	-do-	-do-
12	Uploading of the Letter of Invitation / Acceptance (LOI/LAO)	-do-	-do-
13	Uploading of Award of Contract (AOC) (Work Order)	-do-	-do-

27/9/22.
Superintending Engineer
North Irrigation Circle-II
Berhampore, Murshidabad